

# BUILDING LEAKAGE TEST

---

Date of Test: 20/05/2021      Test File: Cat door unsealed

Technician:        JD

Project Number:

Customer:    Rosemeier

Building Address:    Cat flap unsealed

Phone:

Fax:

---

## Test Results at 50 Pascals:

q<sub>50</sub> : l/s (Airflow)                      15 (+/- 0.4 %)

n<sub>50</sub> :

qF50 :

qE50 :

## Leakage Areas:

ELA 50 : m<sup>2</sup>                                0.0016 (+/- 0.4 %)

ELA F50 :

ELA E50 :

## Building Leakage Curve:

Air Flow Coefficient ( $C_{env}$ ) = 1.0 l/s/Pa<sup>n</sup> (+/- 2.6 %)

Air Leakage Coefficient ( $C_L$ ) = 1.0 l/s/Pa<sup>n</sup> (+/- 2.6 %)

Exponent (n) = 0.694 (+/- 0.007)

Coefficient of Determination (r<sup>2</sup>) = 0.99986


Test Standard:        ISO 9972

Test Mode:            Pressurization

Type of Test Method:    Method 3 - Test of Building for a specific purpose

Purpose of Test:

---



**BUILDING LEAKAGE TEST Page 2 of 4**Date of Test: 20/05/2021 Test File: Cat door unsealed

---

**Building Information**

<b>Internal Volume, V (m<sup>3</sup>) (according to ISO)</b>	
<b>Net Floor Area, A<sub>F</sub> (m<sup>2</sup>) (according to ISO)</b>	
<b>Envelope Area, A<sub>E</sub> (m<sup>2</sup>) (according to ISO)</b>	
<b>Height (m)</b>	
<b>Uncertainty of Dimensions (%)</b>	
<b>Year of Construction</b>	
<b>Type of Heating</b>	
<b>Type of Air Conditioning</b>	
<b>Type of Ventilation</b>	None
<b>Building Wind Exposure</b>	Highly Protected Building
<b>Wind Class</b>	Calm

**Equipment Information**

<b>Type</b>	<b>Manufacturer</b>	<b>Model</b>	<b>Serial Number</b>	<b>Custom Calibration Date</b>
<b>Fan</b>	Energy Conservatory	Model 4 (230V)	CE3429	-
<b>Micromanometer</b>	Energy Conservatory	DG700	32873	15/10/2019

## BUILDING LEAKAGE TEST Page 3 of 4

Date of Test: 20/05/2021 Test File: Cat door unsealed

### Pressurization Test:

#### Environmental Data

Indoor Temperature (°C)	Outdoor Temperature (°C)	Barometric Pressure (Pa)
19.0	19.0	101325.0

#### Pre-Test

#### Baseline Pressure Data

#### Post-Test

Δp <sub>0,1-</sub>	Δp <sub>0,1+</sub>	Δp <sub>0,1</sub>	Δp <sub>0,2-</sub>	Δp <sub>0,2+</sub>	Δp <sub>0,2</sub>
-0.0	0.0	-0.0	-0.0	0.0	0.0

### Data Points - Automated Test (TTE 5.0.8.4)

Nominal Building Pressure (Pa)	Baseline adjusted Building Pressure (Pa)	Fan Pressure (Pa)	Nominal Flow q <sub>r</sub> (l/s)	Adjusted Flow q <sub>env</sub> (l/s)	Adjusted Flow q <sub>L</sub> (l/s)	% Error	Fan Configuration
-0.0	n/a	n/a					
64.4	64.4	26.1	18	18	18	-0.2	Ring D
58.6	58.6	22.7	16	16	16	-0.5	Ring D
50.9	50.9	19.0	15	15	15	0.3	Ring D
46.4	46.4	16.9	14	14	14	0.5	Ring D
40.4	40.4	80.6	13	13	13	-0.2	Ring E
33.8	33.8	63.6	11	11	11	-0.1	Ring E
27.6	27.6	49.1	10	10	10	0.5	Ring E
22.0	22.0	35.8	8	8	8	0.0	Ring E
16.0	16.0	23.1	7	7	7	-0.4	Ring E
0.0	n/a	n/a					

#### Deviations from Standard ISO 9972 - Test Parameters

- The minimum pressure is not within +/- 3Pa of the greater of 10 Pa or (5 \* zero-flow pressure Δp<sub>01</sub>).

**BUILDING LEAKAGE TEST Page 4 of 4**

Date of Test: 20/05/2021 Test File: Cat door unsealed

---

**Comments**

None

---